# The Upper Hudson River Dredging Project: 2015 Season



EPA Community Advisory Group April 23, 2015



## **Dredging to Date**

- > Five seasons completed
- > 2.5 million cubic yards removed
  - Completed 92 Certification Units
  - Removed 90% of target sediments
- > 2.6 million tons of backfill/cap placed
- > Areas completed:
  - Fort Edward to Thompson Island Pool (except CU 60)
  - Lock 6 (Fort Miller) to Lock 3 (Mechanicville)
  - Lock 2 (Mechanicville) to Green Island (except CU 99)
- > Habitat restoration:
  - 35 acres SAV; 92% of program completed
  - 15 acres RFW; 75% of program completed
- > Off-site disposal of 2.9 million tons dewatered sediment

## Off-Season Activities Underway

- > Maintenance and repair of processing facility equipment
  - Inspect all equipment; replace worn parts
  - Rebuild all pumps
  - Repair, replace worn piping
  - System testing
- > Maintenance and repair of vessels
  - Repair all tugs
  - Inspect and repair deck and hopper barges
- > Prepared and submitted 2015 Design and 2015 RAWP
  - Documents resubmitted to EPA addressing comments
- Site preparation activities and mobilization



## 2015 Dredging Plans

- > Between Locks 2 and 3 in Mechanicville (CUs 94-96)
- > South of Lock 1 in Waterford (2 sub-units in CU 99)
- > Immediately north of Thompson Island Dam (CU 60)
- > Between Thompson Island Dam and Fort Miller Dam (portions of CUs 64-65 and CU 66)
- > Start of dredging in early May (depending on river conditions)
- > Remaining volume: Estimated 250,000 cubic yards
- > Habitat construction



#### **2015 Contractors**

- Mainstem Dredging, Backfilling and Capping:
  Cashman Dredging and Marine Construction Corp.
- Land-Locked Area (between dams):
  Great Lakes Dredge and Dock Co.
- Processing Facility: CB&I Environment and Infrastructure (formerly Shaw)
- > Railyard: Finger Lakes Railway
- > Ship waste to disposal facilities in Oklahoma and Ohio
- > NYS Canal Corporation operates locks to support project




## **Planned Progression of Work**

- > Early May
  - Begin dredging near Waterford (CU 99)
  - Add dredge near Mechanicville (CUs 94-96)
- > River conditions permitting
  - Begin dredging north of TID East Branch (CU 60-2)
  - Begin dredging between Thompson Island Dam and Fort Miller Dam (portions of CUs 64-65 and CU 66)
  - Begin dredging north of TID West Branch (CU 60-1)
- > End season dredging near Quack Island (portions of CU 95)




## South of Lock 1 in Waterford





## Between Locks 2 and 3 in Mechanicville





## **Support Properties**

- RensselaerBarge Loadingand Staging Area
- > Lock 1 crew parking area (CU 99)




**Rensselaer Barge Loading Area** 



## **TID East Branch Challenges (CU 60-2)**


- > Proximity to dam
- > Below safety cable
- Access to land from East limited by Champlain Canal land-cut
- > Dredging limited to reach from land






## **TID East Branch Approach**

- > No vessels in water
- Construct shoreline access road along edge of CU with clean fill
- > Land-based, long-reach excavator to dredge sediments
- Construct finger piers perpendicular to shoreline to expand reach of excavator
- Sediments loaded into truck, transported along short access road to transload area on west shore of land-cut
- Sediments dumped into material transfer bin, then loaded into hopper barges in land-cut
  - Loaded barges pushed by tugs to Fort Edward processing facility for dewatering





## **TID East Branch Approach**





## Off-Season Development of Staging Area

- > Barge placed across Champlain Canal land-cut at end of 2014 season
  - Remove before lock system is opened for season
- > Equipment moved to NYSCC-owned peninsula between land-cut and river
  - Site preparation activities underway
- Materials needed for roads, finger piers and backfill transported to staging area during March/April for use during dredging



## Off-Season Development of Staging Area








## **TID West Branch Challenges (CU 60-1)**

- > Proximity to dam
- > Below safety cable
- > Very shallow; limited vessel access
- > Rock piles scattered throughout river






## **TID West Branch Approach**

- > Dredge sediments and place material in mini-hopper barges
- > Barges pushed by tugboats to transload platform at safety cable
- Excavator on transload platform to move sediments from minihopper barges to large barges on other side of safety cable
  - Loaded barges pushed by tugs to Fort Edward processing facility for dewatering
- > Excavator to move backfill from barges north of safety cable to mini-hopper barges south of safety cable for placement in river
  - Material transported from Saratoga Barge Loading Area
- > No SAV planting; RFW in shallow water only, tethered to shore



## **TID West Branch Approach (CU 60-1)**





## Between Thompson Island Dam and Fort Miller Dam

- > Approximately 60,000 cubic yards remaining
- > Same approach as last year
  - Material loaded into barges then pushed by tugboat to transload area south of TID east branch
  - Sediment off-loaded from barge in river, placed in temporary staging bin and loaded into hopper barge in NYSCC land-cut
  - Barges pushed by tugs to Fort Edward processing facility
  - Backfill material transported to land-based support property via truck; loaded into barges for placement in river after dredging



## **Between Thompson Island Dam and Fort Miller Dam**



**Isthmus Transload Area** 




**Land-Locked Barge Loading Area** 



## **Quack Island Challenges (CU 95)**

- > Shallow bedrock to north
- No southern access due to proximity to dam and shallow areas
- Limited access from adjacent land due to steep slopes
- > Eagle nest in vicinity






### Approach to Dredging Quack Island Sub-Units

- > Land-based staging area
- > Build causeway to mudflat in dredge area
- Dredge area between land and mudflat from land (approx. 3,500 cubic yards)
- > Float empty platforms into area between mudflat and Quack Island; load equipment onto platforms from land
  - Dredge area between mudflat and Quack Island from water
- > Transload sediment from mini-hopper barges to large barges
- > Transload backfill from large barges to mini-hopper barges
- Schedule will be adjusted based on eagle activity



## **Approach to Dredging Quack Island Sub-Units**





## 2015 Habitat Planting (in 2014 Dredge Areas)

- > RFW planting to take place in 13 CUs
  - Targeted planting of ~ 3 acres of RFW
  - ~ 32,000 planting units
  - ~ 3 acres to be seeded
  - ~ 2 weeks of planting
- > SAV planting to take place in 5+ CUs
  - Targeted planting of ~ 3 acres of SAV
  - ~ 56,000 plants
  - ~ 3 weeks of planting
- > Plants obtained from local sources and regional commercial sources



## **Facility Decommissioning**

- > GE submitted decommissioning plan to EPA
- > Plan under review by EPA
- > Phased approach
  - Begin decommissioning work as dredging activities wind down
- > Complete decommissioning in 2016



## **Questions**

